

ID	Task Name	Duration	Start	Finish	Half 1, 2024						Half 2, 2024					Half 1, 2025					Half 2, 2025							
					D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	
1	ROLLINGWOOD CIP	530.38 day	Tue 1/2/24	Thu 9/11/25																								
2	MOBILIZE & PREP STAGING AREA	12 days	Tue 1/2/24	Tue 1/16/24																								
3	MATERIAL APPROVALS	6 days	Fri 1/12/24	Fri 1/19/24																								
4	PRE CONSTRUCTION PHOTOS	3 days	Fri 1/12/24	Tue 1/16/24																								
5	SIGNAGE	1 day	Sat 1/13/24	Mon 1/15/24																								
6	SURVEY	3 days	Thu 1/11/24	Mon 1/15/24																								
7	1 - WESTGATE CIRCLE - PG 6	46 days	Mon 1/15/24	Fri 3/8/24																								
20	2 - EWING CIRCLE & TIMBER HYDRANT - PG 7 & PG 30	23 days	Sat 2/10/24	Fri 3/8/24																								
38	3 - JEFFERY COVE - PG 8	12 days	Wed 3/6/24	Wed 3/20/24																								
48	4 - SOUTHCREST DRIVE - PG 10	15.5 days	Mon 3/11/24	Fri 3/29/24																								
58	5 - TIMBERLINE RIDGE - PG 31	16 days	Wed 3/20/24	Mon 4/8/24																								
69	6 - INWOOD COVE - PG 29	15.5 days	Mon 4/8/24	Thu 4/25/24																								
79	7 - INWOOD ROAD TIE - PG 24	11 days	Thu 4/25/24	Wed 5/8/24																								
87	8 - ALMARION DR & HATLEY DR - PRV STA. - PG 17	10.5 days	Wed 5/8/24	Tue 5/21/24																								
96	PAVE PHASE 1	5 days	Tue 8/20/24	Sat 8/24/24																								
97	NIXON-PLEASANT - DRAINAGE IMPR	361.38 day	Tue 1/2/24	Wed 2/26/25																								
104	HUBBARD-HATLEY - DRAINAGE IMPR	257.38 day	Tue 5/21/24	Mon 3/17/25																								
109	9 - PICKWICK LN - PG 18-21	69 days	Mon 7/15/24	Wed 10/2/24																								
129	10 - BETTIS BLVD - PG 22&23	25 days	Mon 7/29/24	Mon 8/26/24																								
142	11 - GENTRY DR - PG 25	24.5 days	Tue 8/27/24	Tue 9/24/24																								
152	12 - PARK HILLS DR, LAURA LN, & MICHELE CIR - PG 32	94 days	Thu 12/19/24	Mon 4/7/25																								
183	13 - KRISTY DR - PG 37	18 days	Thu 1/23/25	Thu 2/13/25																								
193	14 - PLEASANT CV - PG 26&27	35.5 days	Tue 2/11/25	Mon 3/24/25																								
208	15 - VANCE LN & VALE ST - PG 11-16	119 days	Sat 3/22/25	Thu 8/7/25																								
239	PAVE PHASE 2	20 days	Fri 8/8/25	Sat 8/30/25																								
240	16 - BEE CAVE RD - PG 28	19 days	Sat 4/19/25	Sat 5/10/25																								
249	CLEAN UP/WALK THROUGHT/PUNCH LIST ITEMS	30 days	Fri 8/8/25	Thu 9/11/25																								

Project: ROLLINGWOOD CIP Date: Wed 8/7/24	Task		Project Summary		Inactive Milestone		Manual Summary Rollup		Deadline	
	Split		External Tasks		Inactive Summary		Manual Summary		Progress	
	Milestone		External Milestone		Manual Task		Start-only		Manual Progress	
	Summary		Inactive Task		Duration-only		Finish-only			