

ID	Task Name	Duration	Start	Finish	Predecessors	Dec	Qtr 1, 2024			Qtr 2, 2024			Qtr 3, 2024			Qtr 4, 2024		Qtr 1, 2025			Qtr 2, 2025			Qtr 3, 2025			Qtr 4, 2025			
							Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct		
1	ROLLINGWOOD CIP	530.38 day	Tue 1/2/24	Thu 9/11/25																										
2	MOBILIZE & PREP STAGING AREA	12 days	Tue 1/2/24	Tue 1/16/24																										
3	MATERIAL APPROVALS	6 days	Fri 1/12/24	Fri 1/19/24	2FS-3 days																									
4	PRE CONSTRUCTION PHOTOS	3 days	Fri 1/12/24	Tue 1/16/24	2FS-3 days																									
5	SIGNAGE	1 day	Sat 1/13/24	Mon 1/15/24	2FS-2 days																									
6	SURVEY	3 days	Thu 1/11/24	Mon 1/15/24	2FS-4 days																									
7	1 - WESTGATE CIRCLE - PG 6	46 days	Mon 1/15/24	Fri 3/8/24																										
20	2 - EWING CIRCLE & TIMBER HYDRANT - PG 7 & PG 30	23 days	Sat 2/10/24	Fri 3/8/24																										
38	3 - JEFFERY COVE - PG 8	12 days	Wed 3/6/24	Wed 3/20/24																										
48	4 - SOUTHCREST DRIVE - PG 10	15.5 days	Mon 3/11/24	Fri 3/29/24																										
58	5 - TIMBERLINE RIDGE - PG 31	16 days	Wed 3/20/24	Mon 4/8/24																										
69	6 - INWOOD COVE - PG 29	15.5 days	Mon 4/8/24	Thu 4/25/24																										
79	7 - INWOOD ROAD TIE - PG 24	11 days	Thu 4/25/24	Wed 5/8/24																										
87	8 - ALMARION DR & HATLEY DR - PRV STA. - PG 17	10.5 days	Wed 5/8/24	Tue 5/21/24																										
96	PAVE PHASE 1	5 days	Tue 8/20/24	Sat 8/24/24																										
97	NIXON-PLEASANT - DRAINAGE IMPR	357.38 day	Tue 1/2/24	Fri 2/21/25																										
104	HUBBARD-HATLEY - DRAINAGE IMPR	271.88 day	Tue 5/21/24	Wed 4/2/25																										
109	9 - PICKWICK LN - PG 18-21	69 days	Mon 7/15/24	Wed 10/2/24																										
129	10 - BETTIS BLVD - PG 22&23	25 days	Mon 7/29/24	Mon 8/26/24																										
142	11 - GENTRY DR - PG 25	27.5 days	Tue 8/27/24	Fri 9/27/24	141																									
152	12 - KRISTY DR - PG 37	18 days	Wed 9/25/24	Tue 10/15/24																										
162	13 - PLEASANT CV - PG 26&27	35.5 days	Mon 10/14/24	Sat 11/23/24																										
177	14 - PARK HILLS DR, LAURA LN, & MICHELE CIR - PG 32	94 days	Wed 11/20/24	Mon 3/10/25																										
208	15 - VANCE LN & VALE ST - PG 11-16	119 days	Fri 3/28/25	Wed 8/13/25																										
239	16 - BEE CAVE RD - PG 28	19 days	Sat 8/9/25	Sat 8/30/25																										
248	PAVE PHASE 2	5 days	Mon 9/1/25	Fri 9/5/25	247,108,103																									
249	CLEAN UP/WALK THROUGHT/PUNCH LIST ITEMS	5 days	Sat 9/6/25	Thu 9/11/25	248																									

Project: ROLLINGWOOD CIP Date: Mon 10/28/24	Task		Project Summary		Inactive Milestone		Manual Summary Rollup		Deadline	
	Split		External Tasks		Inactive Summary		Manual Summary		Progress	
	Milestone		External Milestone		Manual Task		Start-only		Manual Progress	
	Summary		Inactive Task		Duration-only		Finish-only			